

Implementation plan and schedule for demonstration cases



The research leading to these results has received funding from the European Union Seventh Framework Programme (FP7/2007-2013) under Grant Agreement no. 308339 for the research project DEMEAU

www.demeau-fp7.eu



Title:

Implementation plan and schedule for demonstration cases

Summary:

Grant agreement no:	308339
Work Package:	7
Deliverable number:	71.3
Partner responsible:	KWR
Deliverable author(s):	G. van den Berg (KWR), C. McArdell (EAWAG)
Quality assurance:	Gerard van den Berg
Planned delivery date:	28 February 2013
Actual delivery date:	28 May 2014
Dissemination level:	PU

© 2012 DEMEAU

This Demonstration project 'Demonstration of promising technologies to address emerging pollutants in water and waste water' (DEMEAU) has received funding from the European Union's Seventh Programme for Research, Technological Development and Demonstration under Grant Agreement no. 308330. All rights reserved. No part of this book may be reproduced, stored in a database or retrieval system, or published, in any form or in any way, electronically, mechanically, by print, photograph, microfilm or any other means without prior written permission from the publisher.

This publication reflects only the author's views and the European Union is not liable for any use that may be made of the information contained therein.





Table of contents

1	Demoi	NSTRATIONS PLANS	1
	1.1 D	emonstrations WA1	1
	1.1.1	Demonstration of quantitative and qualitative long-term effects on groundwater resources	1
	1.1.2	Test-wise application of proposed toolbox for optimizing design & operation (including pre- treatment) at new sites	2
	1.2 D	emonstrations WA2	2
	1.2.1	Demonstration of the innovations and in reactor design of the Ceramac® technology	2
	1.2.2	Optimise and demonstrate HCMS to increase the area of application of ceramic membranes	3
	1.2.3	To implement a new process control system based on artificial neural networks systems (ANCS) in an existing membrane treatment system in order to optimize the process performance.	4
	1.2.4	Demonstration of the nanoparticles analyser based on laser-induced breakdown detection (LIBD) to determine nanoparticle removal and on-line integrity of membranes	5
	1.3 D	emonstrations WA3	6
	1.3.1	Demonstration of the design, application, controlling and long-term stability of ozonation for wastewater treatment	6
	1.3.2	W Demonstration of design, application, controlling and long-term stability of ozonation for drinking water treatment	7
	1.3.3	Demonstration of up-scaling, controlling, and validation of advanced oxidative technologies for drinking water and waste water treatment	8
	1.4 D	emonstrations WA4	10
	1.4.1	Selection and validation of bioassays for water quality assessment	10
	1.4.2	Implementation of bioassays for water quality assessment	14



1 Demonstrations plans

1.1 Demonstrations WA1

1.1.1 Demonstration of quantitative and qualitative long-term effects on groundwater resources

Associate utilities: Berliner Wasserbetriebe, DUNEA

DEMEAU Partners involved: KWB, HYDOR, KWR

	Description	Schedule	Adjustments with respect to original planning
Main objectives	Demonstrate the effects of typical existing European MAR systems onto groundwater availability and groundwater quality (tasks 1.1.1 and 1.1.2) with specific focus on trace organics, application of a methodology developed in task 1.2.1	Original starting date: M9 Original end date: M18 According to the DOW	The demonstration started, as planned. However, due to delay in data provision by the utility in the NL, the demonstration has not been completed yet. The new end date is envisaged to be M21. This will have no impact on other tasks / deliverables.
Initiation Phase	Development of an approach for assessing long- term impact; presentation to the involved utilities; discussion on extent of data to be transferred from utility to research partner;	Original starting date: M9 Original end date: M12 According to the DOW	
Installation Phase	Data provision by the utility	Original starting date: M12 Original end date: M12 According to the DOW	For the demonstration at the DUNEA site the complete data set was provided in M17.
Demonstration Phase	Application of the approach developed in WP 1.2	Original starting date: M12 Original end date: M15 According to the DOW	Due to the delay reported above, the DUNEA demonstration has a delay of 3 months (demo-phase to be completed by M 18)
Reporting Phase and Follow up	A report describing the outcomes of the impact assessment in Berlin has been prepared. The information from DUNEA is currently being supplemented	Original starting date: M16 Original end date: M18 According to the DOW	Due to the delay reported above, there is a 3 months delay also for the reporting phase
Evaluation			



1.1.2 Test-wise application of proposed toolbox for optimizing design & operation (including pre-treatment) at new sites

Associate utilities: Castillon municipality (no associate partner), green-house operator (NL – no associate partner), Berliner Wasserbetriebe

DEMEAU Partners involved: KWR, CETaqua, A21, KWB, HYDOR

	Description	Schedule	Adjustments with respect to original planning
Main objectives	Demonstrate the applicability of different approaches optimizing design and operation of MAR sites (tool-box, developed in task 1.2.3)	Original starting date: M24 Original end date: M36 According to the DOW	The demonstrations will start as planned.
Initiation Phase	Tool-box development (task 1.2.3 currently ongoing). Communication with utilities / municipalities is commencing.	Original starting date: M18 Original end date: M24 According to the DOW	
Installation Phase	Data collection	Original starting date: M24 Original end date: M28 According to the DOW	
Demonstration Phase	Application of the tool-box and discussion of the results with the end-user	Original starting date: M28 Original end date: M30 According to the DOW	
Reporting Phase and Follow up	Report due M36	Original starting date: M28 Original end date: M36 According to the DOW	
Evaluation			

1.2 Demonstrations WA2

1.2.1 Demonstration of the innovations and in reactor design of the Ceramac[®] technology.

Work Package: WP21

Location/site owner/associate utility: PWN Water Supply Company North Holland

DEMEAU Partners involved: RWB

	Description	Schedule	Adjustments with respect to original planning
Main objectives	An optimized reactor design of the Ceramac [®] system will be tested and demonstrated.	M1-M12	On schedule. The optimized reactor design is tested and the full scale reactors being build.
	The full scale system will be the ultimate	M12-M24	



	demonstration of the innovative		On schedule.
	Ceramac [®] technology.		
Initiation Phase	Construction of a large scale pilot	M1-M12	Finished.
	with innovations in top- and bottom		
	plate.		
	• Work on license for disposal of the IX		
	regenerate solution.		
Installation	Large scale pilot with innovations was	M1-M12	Finished.
Phase	built and used for research and		i moned.
FildSe	demonstration.	M12-M24	Ongoing
		10112-10124	Ongoing
	Full scale Ceramac [®] currently built.		
Demonstration	 Design, build and test an innovated 	M1-M12	Finished
Phase	large scale pilot reactor to validate		
	the design. Especially the water		
	forces and pressure during operation	M12-M24	Ongoing
	are tested.		
	• Building and operation of the full		
	scale Ceramac [®] system.		
Reporting Phase	 MS21 report about validation of the 	M1-M10	Finished
and Follow up	new reactor.		1 moneu
and Follow up			
	New reactor design tested and ready		
	for full scale applications.		
Evaluation			

1.2.2 Optimise and demonstrate HCMS to increase the area of application of ceramic membranes

Work Package: WP21

Location/site owner/associate utility: Hamburg Wasser (originally), changed to WWTP Basel

DEMEAU Partners involved: KWR, FHNW

	Description	Schedule	Adjustments with respect to original planning
Main objectives	 Optimise the performance of HCMS (Task 2.2.1) and compare with state of the art (Task 2.2.2). Demonstrate HCMS on demo-scale for ECO sanitation project in the city of Hamburg (Task 2.2.3). 	M1-M24	ECO sanitation project in Hamburg is delayed. Therefore no demonstration in Hamburg in the Demeau project. After an extensive search, the optimization and demonstration of HCMS will be conducted at a waste water treatment plant in Basel (M16- M36).
Initiation Phase	Political decision to build an ECO	Not in	
	sanitation district.	Demeau	
	• Legislative changes in Switzerland are	Not in	
	underway which will force 100 of the currently 700 operating WWTP to be	Demeau	M16-M26
	upgraded with an additional treatment step to remove micro	M1-M18	M24-M36
	pollutants.	M9-M18	
	Conducting small scale pilot research to optimize HCMS.		



	1	-	
	Construction of a pilot system for		
	HCMS testing and demonstration.		
Installation	Small scale plate and frame pilot	M1-M18	M16-M26
Phase	available and in operation in Basel.		
	• Large scale pilot maybe not possible	M1-M36	M20-M36
	in Basel. To be discussed.		
Demonstration	The small scale pilot should	M1-M18	M16-M26
Phase	demonstrate the capabilities to		
	remove organic micro pollutants		
	from municipal waste water. The		
	differences between a CMS and		
	HCMS (with powdered activated	M1-M36	M20-M36
	carbon) are tested. Special focus on		
	high membrane flux and cleaning		
	strategy of the membrane.		
	Large scale pilot.		
Reporting Phase	MS22 report delayed. Small scale	M18	M26
and Follow up	pilot research just started.	M36	M36
	• D22.1		
Evaluation			

1.2.3 To implement a new process control system based on artificial neural networks systems (ANCS) in an existing membrane treatment system in order to optimize the process performance.

Work Package: WP23

Location/site owner/associate utility: Wassergewinnungs- und aufbereitungsgesellschaft Nordeifel (WAG)

DEMEAU Partners involved: IWW, Aquatune

	Description	Schedule	Adjustments with respect to
			original planning
Main objectives	• Integration of the ANCS in the existing	M1-M24	M1-M28 (delay because of
	system (T2.3.1 to 2.3.3) and testing on		construction activities at the full
	pilot scale.		scale plant and change of
		M25-M36	membrane type).
	• Demonstrating the benefit of the new		M29-M36
	ANCS as compared to the conventional		
	system (T2.3.5).		
Initiation Phase	• Configuration, installing and training of	M1-M18	M1-M18
	the ANCS (soft- and hardware), Task		
	2.3.1 and 2.3.2.	M19-M24	M19-M24
	• Pilot demonstration of the feasibility		
	of ANCS (Task 2.3.3)		
Installation	Implementation and demonstration of	M25-M28	M25-M29
Phase	ANCS at large scale backwash-water		
	treatment system.		
Demonstration	• In a six month operation of ANCS with	M29-M36	M29-M36



Phase	the large technical scale backwash- water treatment plant it shall be demonstrated that the performance of the system can be improved in such a way, that the incoming backwash water can be treated without the intended extension of membrane surface.		
Reporting Phase and Follow up	 New controller based on artificial neural net (ANCS) with all necessary soft- and hardware (D23.1). This may be used in other applications as well. ANCS completely trained and adjusted with the automatic functions (D23.2) Start demonstration of ANCS to large technical membrane process (MS23) 	M4 M18 M28	M6 M22 M28
Evaluation			

1.2.4 Demonstration of the nanoparticles analyser based on laser-induced breakdown detection (LIBD) to determine nanoparticle removal and on-line integrity of membranes

Work Package: WP24

Location/site owner/associate utility: to be decided

DEMEAU Partners involved: Cordouan, VERI

	Description	Schedule	Adjustments with respect to original planning
Main objectives	 Demonstrate the performance of a LIBD system on a large scale UF pilot reflecting industrial conditions. Describing the specifications of a industrial LIBD system. 	M19-M36	M24-M36. Lab and small scale pilot research caused a delay. Go/no go decision for large scale pilot testing will be made after small scale pilot testing (M20).
Initiation Phase	 Evaluation of the ultimate performances of the LIBD prototype. Defining a standardized test protocol for pilot-scale trials. 	M1-M28	M1-M28
Installation Phase	• Determine the level of performances required for the mobile LIBD system (sensitivity, repeatability/accuracy, dimensions and weight, power supply and mobility, integration constraints for online measurements, software functionalities, data treatment and display).	M1-M28	M1-M28
Demonstration Phase	 Give an overview of the activities planned in the demonstration. If relevant, describe different demonstration activities, e.g. specific experiments The LIBD system will be transferred to and setup at a large scale UF pilot 	M19-M36	M24-M36



	 reflecting industrial conditions. Influencing parameters on calibration and achievement of reproducible measurements will be defined. Statistical sets of measurements will be carried out, following the procedure described in the test protocol. 		
Reporting Phase	Reports to be delivered (D24.1 and D24.2)	M28-M36	M28-M36
and Follow up			
Evaluation			

1.3 Demonstrations WA3

1.3.1 Demonstration of the design, application, controlling and long-term stability of ozonation for wastewater treatment

Location/site owner/associate utility: Wastewater treatment plant ARA Neugut, Dübendorf, Switzerland DEMEAU Partners involved: Eawag, ARA Neugut, Sigrist

	Description	Schedule	Adjustments with respect to original planning
Main objectives	Demonstration of advanced treatment of wastewater with Ozone (in full scale) followed by different biological post-treatments (pilot scale) to remove micropollutants and to evaluate oxidation transformation products (T3.1.1., T3.1.3., T3.2.2.)	Original starting date: Original end date: According to the DOW	
Initiation Phase	In course of the discussion of a modification of the Swiss ordinance on water protection for micropollutant removal, WWTP Neugut decided to adapt to advanced treatment before the ordinance was approved.	Original starting date: Original end date: According to the DOW	The initiation phase took place from 2010-2012. Originally, the installation was planned for 2011, however, due to political reasons and delays for construction permits the installation was delayed.
Installation Phase	Installation of full scale ozonation reactor and pilot scale post-treatment technologies (e.g. actual installation, system design and optimization, related to	Original starting date: 2011 Original end date: M12 According to the DOW	Delay in starting (10/2012) and finish (forseen M20) of installation



	installation of equipment)		
Demonstration Phase	Experiments with full scale ozonation, regulation of ozone dosage, investigation of different biological post- treatments for eliminating transformation products of ozone treatment	Original starting date: M12 Original end date: M30 According to the DOW	Delay of starting date (forseen M21), end of demonstration phase will also be delayed (probably until fall 2015), however, first results should be available in M30.
Reporting Phase and Follow up	Milestone report (MS31) on the installation at the demonstration site Deliverable (D31.1) on Demonstration of design, application, controlling and long-term stability to WW oxidation technology	Original starting date: M0 Original end date: M30 According to the DOW	Milestone report was submitted in M14
Evaluation			

1.3.2 W Demonstration of design, application, controlling and long-term stability of ozonation for drinking water treatment

Demonstration title: Location/site owner/associate utility: Water Supply Zurich, Zurich, Switzerland DEMEAU Partners involved: Eawag, Water Supply Zurich

	Description	Schedule	Adjustments with respect to original planning
Main objectives	Demonstration of advanced treatment of drinking water with Ozone or ozone/H2O2 followed by activated carbon filtration in a pilot plant to remove micropollutants; evaluation of oxidation transformation and by- products (T3.1.1., T3.1.3., T3.2.2.)	Original starting date: M0 Original end date: M30 According to the DOW	-
Initiation Phase	The initial activities in regard to planning and building the pilot plant were finished before the DEMEAU project.	Original starting date: before M0 Original end date: before M0 According to the DOW	-
Installation Phase	installation, system design and optimization was done within the project WAVE21 (2005-2008) and additional tests were done occasionally since then	Original starting date: before M0 Original end date: M12 According to the DOW	Additional to the pilot ozone reactor, a second reactor with a novel process (PROMIX) was supplied free of charge by XYLEM (in M15) and installed at the facilities of the Water Supply Zurich for parallel investigations employing AOP with ozone/H2O2



Demonstration Phase	Experiments with different ozone dosage, with/without H2O2, different pH and bromide concentration	Original starting date: M12 Original end date: M30 According to the DOW	Comparison of two reactors employing ozone/H2O2 to optimize the processes for maximum micropollutant abatement and minimal bromate formation (availability of PROMIX reactor: M16- M20)
Reporting Phase and Follow up	Milestone report (MS31) on the installation at the demonstration site Deliverable (D31.2) on Demonstration of design, application, controlling and long-term stability to DW oxidation technology;	Original starting date: M0 Original end date: M30 According to the DOW	Milestone report was submitted in M13 The renovation of the Moos plant at the Water Supply Zurich is currently planned and the knowledge from the pilot investigations will be included.
Evaluation			

1.3.3 Demonstration of up-scaling, controlling, and validation of advanced oxidative technologies for drinking water and waste water treatment

Demonstration title: Location/site owner/associate utility: Dunea, production site Bergambacht DEMEAU Partners involved: e.g. KWR, van Remmen UV, Dunea

	Description	Schedule	Adjustments with respect to original
Main objectives	Dunea has decided to build a full scale advanced oxidation plant based on the combination of O3/H2O2 and UV. Pilot research will be required to optimize the process. An optimized UV reactor will be tested.	Original starting date: month 1 Original end date: month 30 According to the DOW	planning The start of both the pilot research and the building of the large scale treatment plant was delayed. This is due to the fact that the decision whether or not a full scale plant would be build was delayed, as several different forums had to agree. However, in March 2014 Dunea will present a detailed plan on the pilot research that will be carried out at Bergambacht, and in the second half of 2014 this research will start. For this purpose, the optimized UV/H2O2
Initiation Phase	In November 2013 the final decision on the building of a large scale plant at Dunea was made, and development of this plant was started. In March 2014 Dunea will present a plan for pilot plant research. In the meantime	Original starting date:1 Original end date:6? According to the DOW	reactor of van Remmen will be used. The decision on pilot plant research was delayed as it depended on the decision on the large scale plant. However, in the second half of 2014 pilot research will be started at Bergambacht.



	van Remmen UV has		
	optimized the UV/H2O2		
	reactor, which can be used		
	for pilot experiments		
	before the actual start of the		
	demonstration		
Installation	Summer 2014 the van	Original starting date:1	
Phase	Remmen reactor can be	Original end date:12	
	installed at Bergambacht,	According to the DOW	
	and pilot experiments can be		
	started.		
Demonstration	A detailed plan on the pilot	Original starting date:12	
Phase	research will be presented	Original end date:30	
	by Dunea in March 2014.	According to the DOW	
Reporting Phase	The results of the pilot	Original starting	
and Follow up	research will be presented in	date:24?	
	a report, and possibly a	Original end date:30	
	conference proceeding.	According to the DOW	
Evaluation			

	Description	Schedule	Adjustments with respect to original planning
Main objectives	Drinking Water Utility WML is planning pilot research at the Heel production plant.	Original starting date: Original end date: According to the DOW	As the building of a demonstration plant at Dunea was delayed and WML also appeared to be interested in advanced oxidation, it was decided to couple to pilot research at WML to Demeau too.
Initiation Phase	At the moment discussions on conditions for this pilot research between KWR and WML are in the final stage.	Original starting date: Original end date: According to the DOW	
Installation Phase	Summer 2014 the van Remmen reactor can be installed at Heel, and pilot experiments can be started.	Original starting date: Original end date: According to the DOW	
Demonstration Phase	In the second half of 2014 pilot research will be carried out.	Original starting date: Original end date: According to the DOW	
Reporting Phase and Follow up	The results of the pilot research will be presented in a report, and possibly a conference proceeding.	Original starting date: Original end date: According to the DOW	
Evaluation			



1.4 Demonstrations WA4

1.4.1 Selection and validation of bioassays for water quality assessment

Work Package: WP41

Location/site owner/associate utility: BioDetection Systems (BDS) bv, Amsterdam, The Netherlands DEMEAU Partners involved: KWR, EAWAG, VERI, Griffith

	Description	Schedule	Adjustments with respect to original planning
Main objectives	The general aim of work area 4 (WA4) we aim to generate a system of powerful quantitative in vitro bioassays to effectively measure a wide range of major classes of toxicants and promote. their widespread use	Original starting date: month 1 (01/09/2012) Original end date: month 24 (31/08/2014) According to the DOW WP41: M1-M24	The WP leader has been changed and the transfer of the tasks led to some delays in reporting. In addition there were inconsistencies in the DOW with respect to delivery dates, leading to slightly altered planning.
Initiation Phase	 Set the selection criteria 	Original starting date:	Selection criteria M1-M4 Year 1 –
	for in vitro bioassays.	Original end date:	fulfilled. Criteria selected, will be
	 Bioassay selection based 	According to the DOW	summarized in D41.1
	on literature studies and		Bioassay selection: the set of relevant
	their relevance in water	 Selection 	bioassays are outlined, detailed
	quality monitoring	criteria M1-M4	description will be summarized in



	*	Automation of the bioassays and the validation of the sample preparation methods are crucial part of future practical application of bioassays for water sample monitoring: Automation of the CALUX bioassays are introduced by the use of the 384 well plate liquid handling robot Within a collaboration of EAWAG various extraction methods were tested for their potential background activities in the selected CALUX assays The introduction to bioassays guidelines (Trigger values) is one of	↔ ↔ M: mon	Bioassay selection: M4- M18 Automation: M19-24 Trigger values: M1-M3 th	D41.1 Automation: The automation of the CALUX bioassays is accomplished. Currently further efforts are being made to find universal sample work up method as automated as possible. Trigger values: will be summarized in D41.2
		the most important task/challenge for drinking water practices. With these we derive a valid point of departure (POD) above which certain health risks can			
Installation Phase		 be expected. During the Validation process we plan to perform inter and intralaboratory studies, starting with the most relevant toxic endpoints: (anti-)estrogenicity/andr ogenicity and evaluate the current monitoring 	Original Accordi	starting date: end date: ng to the DOW on: M8-M13	 Validation will be summarized in D41.2



and Follow up	 D41.1 in prog D41.2 in prog 		Will be delivered on time
Reporting Phase	 D41.1 in prog 	ress Original starting date:	: D41.1
	monitored?		
	relevant set t		
	indeed the m		
	set of compo		
	waters? 2. Ar		
	surface/drink	ing	
	found in	VILLES	
	priority pollut cover the acti		
	target analyze		
	1. Do the curr	-	
	answered her		
	questions to l		
	important		
	The most		
	better accept	ance	
	promote thei	r	
	water sample	s and	
	bioscreening	of	
	challenges of		
	state-of-art a		
	discuss currer		
	water utilities		
	meetings with		
	collaboration	s via	
	 Close 		
	assays (BDS)		
	automated C/		
	(EAWAG) and	```'	
	extraction me		
	universal sam	-	
	using develop	-	
	case studies b		samples: n=18, sample
1 11030	demonstrated	=	
Phase	assay panel to	0 0	collaboration in EAWAG
Demonstration	bioassay pane Selection of t		: To perform case studies with
	selected relev		
	to compare to		
	(n=33+8), and		
	compounds	lthan	
	analyzed prio	rity	
	the currently		
	toxic potencie		
	databases for		
	toxicological		
	existing		
	 We plan to so 	reen	



		Delivery date According to the DOW: D41.1 24 months (31/08/201 4) D41.2 14 months (31/10/201 3)	Delivery is slightly delayed 31/03/2014
Evaluation	 To our opinion, the set up of the tasks within this WP is clear and straightforward. After setting the criteria and introducing the trigger values for in vitro toxicity screening of water samples, the relevant bioassays can be selected. As a next step, the automation of sample workup/bioassays facilitate the implementation of the bioassays, further on reduce the analysis costs and enables repeatable/reliable analyses. Finally, the demonstration of the achievements via case studies and the evaluation of the toxicological relevance of the current monitoring practice will promote better acceptance of in vitro bioassays and remove existing barriers for implementation. 	Schedule is very tight, especially for the deliverables, and some confusion has been caused due to late stage clustering of deliverables.	Minor adjustments are made according to the initial DOW.



1.4.2 Implementation of bioassays for water quality assessment

Work Package: WP4.2 Demonstration title: Implementation of bioassays for water quality assessment DEMEAU Partners involved: KWR, BDS, EAWAG, VERI, Griffith University

	Description	Schedule	Adjustments with respect to original
			planning
Main objectives	The general aim of work area 4 (WA4) we aim to generate a system of powerful quantitative in vitro bioassays to effectively measure a wide range of major classes of toxicants and promote. their widespread use. • WP42 is focusing on the technical implementation of the selected and validated rapid toxicity screening panel at a selection of water utilities. Regulatory barriers are also addressed. Finally, in a later stage this workpackage will also serve as a platform to test technologies as developed in other	Original starting date: 6 Original end date: 32 According to the DOW WP42: M6-M32	planning The WP aims to produce two major deliverables namely 1) a position paper how bioassay derived data can be used for water quality assessment (D42.1) and 2) a report on the robustness of novel treatment technologies as determined with the selected bioassays (D42.2). D42.1 has not resulted in a position paper as of yet, but in a technical report orientated towards the international position of bioassays in regulatory frameworks. This deliverable will be finished and uploaded in march 2014. D42.2 is due in a later stage of the project (month 32), however extensive experience has already been made by applying a set of promising bioassays (AREc32 and Nrf2 CALUX bioassays) during ozone treatment at one of the launching utilities (Waternet). The latter work will be submitted for publication to a peer-reviewed journal.
Initiation Phase	work activities. One important aspect has been covered in more detail, namely the position of bioassays in regulatory frameworks. The outcome of this desk-top research will provide useful information how various international regulations deal with bioassays in general.	Original starting date: 6 Original end date: 12 According to the DOW	The report is more skewed towards regulatory acceptance of bioassays in regulatory frameworks as originally envisioned.
Installation Phase	During the project a logical testing framework will be developed in which bioassays are positioned. For the testing framework,	Original starting date: 13 Original end date: 16 According to the DOW	Not applicable.



	experiences with regard to		
	the development of		
	bioassay trigger values will		
	be used from WP4.1. The		
	interaction with analytical		
	chemistry is still scheduled.		
Demonstration	An important integrative	Original starting date: 23	Pending
Phase	application is aimed at	Original end date: 32	
	demonstration studies that	According to the DOW	
	show the applicability of the		
	selected panel of bioassays.		
	Preliminary results have		
	been obtained by applying		
	the AREc32 bioassay for a		
	selection of water samples		
	treated with ozone. It is the		
	intention of the present		
	work program to expand		
	this demonstration study by		
	including other the WAs.		
Reporting Phase	D42.1 is almost finished and	Original starting date: 12	Not applicable.
and Follow up	will be published together	Original end date: 32	
	with a news story on the	According to the DOW	
	, DEMEAU website.	5	
Evaluation	To our opinion, the setup of		
	the tasks within the WP is		
	straightforward. Experience		
	with demonstration of		
	bioassays will be expanded		
	later in the project.		